

**PROCEEDING OF THE REVIEW MEETING OF DISTRICT MINERAL FOUNDATION HELD ON 18.08.2018 UNDER THE CHAIRMANSHIP OF SRI K. SUDARSHAN CHAKRAVARTHY, IAS, COLLECTOR CUM CHAIRMAN, DMF, KORAPUT AT 10.30 AM IN SADBHABANA SABHAGRUHA, KORAPUT**

The review meeting on DMF to assess the progress was held on 18.8.2018 under the Chairmanship of Sri K. Sudarshan Chakravarty, IAS, Collector cum Chairman DMF, Koraput at 10.30 am in Sadbhabana Sabha Gruha, Koraput. The list of officials present in the meeting is enclosed in Annexure-I.

At the outset, Collector-cum Chairman welcomed all officials present and asked the Chief Executive cum PD DRDA to share the current status on all projects & expenditure. Accordingly Nodal Officer presented the sector wise status in detail. Status of progress till 16<sup>th</sup> August 2018 is given in Annexure-II. Specific action points are as follows:

SL NO	NAME OF THE SECTOR/AGENCY	REMARKS	ACTION
1	Education/SSA-RTE	<ul style="list-style-type: none"> <li>11 incomplete Addl. Class rooms are to be completed. All 66 ACRs are to be electrified. Accordingly light &amp; fans are to be installed in the ACRs positively.</li> <li>8 incomplete Compound walls are to be completed by 30<sup>th</sup> August positively.</li> <li>Bore well yield test report is to be submitted for all tube wells.</li> <li>4 incomplete AWCs are to be completed by 30<sup>th</sup> August positively. Further all AWCs are to be electrified &amp; Light, Fan must be installed.</li> <li>The sanctioned projects of the financial year 2016-17 &amp; 2017-18, which are not yet started due to unavoidable circumstances, are to be cancelled &amp; the released amount to be surrendered immediately.</li> <li>Balance UCs is to be submitted after completion of all projects by 30<sup>th</sup> August 2018.</li> <li>Procurement of desk &amp; bench for the year 2018-19 out of AAP to be undertaken immediately.</li> </ul>	DPC, SSA
2	Education/ITDA, Koraput	<ul style="list-style-type: none"> <li>5 incomplete ACRs are to be completed by 30<sup>th</sup> August 2018 positively. All 29 ACRs are to be electrified. Accordingly light &amp; fans are to be installed in the ACRs positively.</li> <li>Meritorious students are to be tagged under Skill Development sector. Identification and</li> </ul>	PA ITDA, Koraput

		<p>sponsorship has to be done at an earliest.</p> <ul style="list-style-type: none"> <li>• 7 dining halls are to be completed by 30<sup>th</sup> August 2018 positively. Further fly catchers are to be installed in all Dining halls positively.</li> <li>• The sanctioned projects of the financial year 2016-17 &amp; 2017-18, which are not yet started due to unavoidable circumstances, are to be cancelled &amp; the released amount to be surrendered immediately.</li> <li>• Balance UCs is to be submitted.</li> </ul>	
3	Education/ITDA, Jeypore	<ul style="list-style-type: none"> <li>• All 16 completed ACRs are to be electrified. Accordingly light &amp; fans are to be installed in the ACRs positively.</li> <li>• Fly catchers are to be installed in all Dining halls positively.</li> <li>• UCs of 100% is to be submitted immediately.</li> </ul>	PA ITDA, Jeypore
4	Irrigation/Watershed, Koraput	<ul style="list-style-type: none"> <li>• All projects relating to Checkdam &amp; DWs/FCs of 2017-18 are to be completed by 30<sup>th</sup> August 2018 positively.</li> <li>• 100% UCs is to be submitted immediately.</li> <li>• A report containing total area developed/irrigated out of the total DMF projects is to be submitted for compiling success story.</li> </ul>	PD Watershed, Koraput
5	Afforestation/Coffee Development Trust	<ul style="list-style-type: none"> <li>• Expenditure is to be booked under 2017-18 projects.</li> <li>• 100% UCs is to be submitted by 30<sup>th</sup> August 2018.</li> </ul>	DD Coffee, Koraput
6	Health Care	<ul style="list-style-type: none"> <li>• Maa Gruhas are to be completed by 30<sup>th</sup> September 2018.</li> <li>• 11 nos of DG Sets are to be installed with appropriate shed by 30<sup>th</sup> Aug 2018 positively.</li> <li>• 100% UCs is to be submitted by 30<sup>th</sup> September 2018 positively.</li> </ul>	CDMO, Koraput
		<ul style="list-style-type: none"> <li>• 3 incomplete projects relating to Urban Health Centre &amp; MCH Complex, Jeypore are to be completed by 30<sup>th</sup> August 2018 positively.</li> <li>• 100% UCs is to be submitted.</li> </ul>	EE, R & B Jeypore
		<ul style="list-style-type: none"> <li>• OPD &amp; IPD Buildings are to be</li> </ul>	EE, RWD Sunabeda

		completed by 31 <sup>st</sup> October 2018.	
		<ul style="list-style-type: none"> <li>• CHC Kundra is to be completed by 30<sup>th</sup> September 2018</li> </ul>	EE, RWD Jeypore
7	Forest & environment, DFO/Koraput	<ul style="list-style-type: none"> <li>• Post planting works of the projects relating to 2018-19 financial year are to be completed by 30<sup>th</sup> August 2018. Accordingly 100% UCs is to be submitted.</li> </ul>	DFO, Koraput
8	Drinking Water/RWSS Koraput	<ul style="list-style-type: none"> <li>• The project namely "execution of Pipe water supply to Machaput of Dasmantpur is to be completed by 15<sup>th</sup> September 2018 positively by assessing the appropriate source. Nearby villages can also be linked up, if necessary.</li> <li>• 100% UCs is to be submitted by 20<sup>th</sup> September 2018 positively.</li> </ul>	EE RWSS, Koraput
9	Energy/Southco, KED, Koraput	<ul style="list-style-type: none"> <li>• DGM Electrical, Electrical Circle Jeypore &amp; EE Southco is to report compliance with regard to the shifting of DMF installed Transformers intended for Lunguri of Pakjhola GP of Semiliguda Block, Ghataguda of Dudhari GP &amp; Badliguda of Charangul GP of Semiliguda Block.</li> </ul>	EE Southco, KED, Koraput
10	Infrastructure/Laxmipur Panchayat Samiti	<ul style="list-style-type: none"> <li>• The project namely "Improvement of road from Laxmipur Bus stand to Kanimusha village under DMF for the year 2017-18" is to be cancelled &amp; the amount is to be surrendered to DRDA immediately. Further the same is to be sanctioned to EE RWD Sunabeda.</li> <li>• Modernization of Computer cell is to be completed immediately &amp; UCs is to be submitted.</li> </ul>	BDO Laxmipur
11	Infrastructure/Pottangi PS	<ul style="list-style-type: none"> <li>• 100% UCs is to be submitted with related to Sauchalaya at Sunki.</li> <li>• Projects relating to Kotia are to be completed by 30<sup>th</sup> August 2018 positively &amp; accordingly UCs is to be submitted.</li> </ul>	BDO Pottangi
12	Infrastructure/Narayanpatna PS	<ul style="list-style-type: none"> <li>• Institutional support projects (procurement of Computers &amp; electrification of PS building) are to be completed immediately &amp; UCs is to be submitted.</li> </ul>	BDO Narayanpatna
13	Infrastructure/ Koraput Municipality	<ul style="list-style-type: none"> <li>• 2 incomplete projects are to be completed by 15<sup>th</sup> September 2018.</li> </ul>	EO Koraput Municipality

		<p>Further 100% UCs is to be submitted accordingly.</p> <ul style="list-style-type: none"> <li>• With regard to construction of bus stop, suitable location is to be identified near to Railway junction Koraput.</li> </ul>	
14	Aged & Disability Welfare/Infrastructure/ R & B	<ul style="list-style-type: none"> <li>• UCs to the tune of Rs 1.00 crore is to be submitted immediately.</li> <li>• Blind School project is to be started immediately by following all formalities.</li> </ul>	EE, R & B Koraput

After reviewing agency wise progress, Collector instructed to complete all projects before starting the new projects relating to 2018-19. Further, instructed to fix **display board** in every project to maintain transparency. With regard to the MPR, Collector instructed all agencies to submit the up-to-date MPR to DRDA by 1<sup>st</sup> of every month for onward transmission to Govt. without fail.

Later on, Collector instructed the Nodal Officer to present the Annual Action Plan 2018-19. Accordingly all agencies were appraised on the project list, which belong to the directly affected villages & physically verified by the Collector, PD DRDA, Nodal Officer-DMF along with BDOs & Line department concerned. The detail list is enclosed in **Annexure-III**.

Earlier it was decided by the board of trustees that all projects of DMF will be executed through tender process. In this connection Collector instructed the Nodal Officer to share the final AAP 2018-19 with the concerned agencies and collect the estimate along with design by 30.8.2018.

With regard to the procurement of desk & bench under education sector, Collector instructed to follow the EPM rate of contract. In addition, before commencement of Drinking water projects, Yield testing report has to be submitted by RWSS.

Concluding the review, Collector instructed all agencies to submit proposal under indirectly affected areas of DMF for the year 2018-19. While submitting the proposal, proper field verification has to be done and need based/prioritised projects is to be identified.

The meeting ended with vote of thanks to the Chair.

  
COLLECTOR, KORAPUT

**DISTRICT RURAL DEVELOPMENT AGENCY: KORAPUT**

(DMF Cell)

Memo No. 5759/V-16/2017

Date: 10.09.2017



















Copy to all concerned for information and necessary action.

  
COLLECTOR, KORAPUT

# Annexure - 1

Members present in the Monthly Review meeting under DAs held on 18.8.2018 at 10.00 Am. in the Sadbhavana Sabha Grahala, Koraput

-x-

Sl. No	Name & Designation of the Member.	Signature
1)	Dr K. Sudarshan Chakravathy, J.A.S. Collector, Koraput	
2)	S. Deben Kumar Pradhan, CAS(S) P.O. DDA, UCC	
3.	Sri. Manoranjan Nayak, PA, ITDA Koraput	
4.	Sri Gopinath Sarani, PA ITDA Koraput	
5.	Maheswar Chandra Naik, JDC, (SCAV)	
6.	Kishore Chandra Nayak E.E. R.W. Koraput	
7.	Apna Kumar Patra, EE, R.W. Sunder	
8.	Sanku Sekhar Sahu AE NHM of RWD	
9.	Goura Chandra Patra, AO, Koraput	
10	Troiselle Majhi, B.D.O. Sunder	
11	Sanjay KH- (Uspatta) AEE Laxmipur/Natta	
12	Sujata Bisoi AEE RWD Koraput	
13	R.V.R. Patraik A.E. R.W. Sunder Desamtope	
14.	Ganesh Chandra Hembram, AEE RWD Sunder	
15	S. Choudhary Barambari, RWD Sunder	
16.	Sumantra Nayak, J.G. NHM	
17	Dr. Manoj Kumar AO. R.W. Sunder	
18	Jagabandhu Chaudhary, SDO RWS, L.P.Y	

Name & Designation of the Member.

Signature.

19. K. C. Das, Sr. Asst. S. & A. M. S. (A. E., K. E. D., SOUTH CO)
20. Narayan Ch. Sahu (A. E., K. E. D., SOUTH CO)
21. P. U. Sahu, ABE, ITDA, Koraput
22. Rajan Kumar Nay, ACF of the DFO, K.P.
23. Dr. Dayanidhi B. S. ADE.
24. B. S. Kalo, P. D. Waterworks, K.P.
25. M. K. Gurusaya, ABE, ITDA, K.O.
26. Trilochan Saha, ABE
27. Omekanta Mohanty, T. E. S.S.A.
28. Simanchala Mohapatra, D.S.S.O, K.P.
29. Rama Kant Patha (J. B. N.H.M.)
30. Ganesh Samantaray, ASCO, Pathega
31. Narasingh Nayak, ASCO, Dhamanagar
32. Ushona Kumar Nanda, E.E., R.P.B. Koraput
33. Rajesh Kumar Behera, A.E.E., P.H., Koraput
34. Pechma Mohanty, Junior Engineer, N.H.M., Koraput
35. Prasant Patra, DPC, D.R.D.A., Koraput
36. H. Laxman Das, S. S. S. Pathy, A.P. C. S. D. D. M.
37. K. L. Patra, K. S. C. C. D. R. D. A. Koraput